



Corpus Christi Church

CONSTRUCTION UPDATE | APRIL 1, 2020

REPORT NO.: 15

Completed Activities

- ▶ Commenced steel erection
- ▶ Paved entrance and south parking lot
- ▶ Began stone subgrade at north parking lot
- ▶ Continued site sidewalks



PAVED ENTRANCE



STEEL ERECTION AND DECKING AT SOUTH SERVICE WING

SUBSTANTIAL COMPLETION | April 2021



STEEL ERECTION AT NARTHEX

Critical Issues and Pending Approvals

- ▶ Approval of Limestone shop drawings

Look Ahead Schedule

- ▶ Continue structural steel erection
- ▶ Paving at north parking lot
- ▶ Commence CMU installation
- ▶ Commence landscaping work

Pavlo Villhauer—SUPERINTENDENT

Mark Rolfs— PROJECT EXECUTIVE

Josh Bailey—PROJECT MANAGER

Claire McNally—ASSISTANT PROJECT MANAGER

Kara McDade—PROJECT COORDINATOR



PANORAMIC VIEW OF SITE FROM NORTH EAST CORNER



VIEW STANDING AT THE ALTAR